## JAMBADAHALLA PROJECT WORK.

*Q.—480. SRI T. R. PARAMESHWARIAH (Tarikere).—

Will the Government be pleased to state:—

(a) the progress of work in Jambadahalla Project in Tarikere Taluk (year-war) progress may kindly be furnished;

(b) whether target fixed has been reached and if not, reasons for the same;

(c) whether there is any delay in 17th grade work; and if so, the action taken to expedite the work;

(d) whether it is a fact that works are not being completed as per schedule and hence the water supply to ayacutdars has been deferred from time to time?

A.—SRI S. NIJALINGAPPA (Chief Minister).—

(a) *Vide* Statement annexed.

(b) No, due to the change in design and increase in cost of the Project consequent on the necessity for deeper foundation it will take longer time for completion than programmed.

(c) Yes, due to heavy floods during the monsoon of 1964 and the consequent silting up in that grade. The silt has since been removed and work has been resumed.

(d) The work which was scheduled to be completed during the Third Five-Year Plan period is now proposed to be completed in the Fourth Plan period for the reasons indicated in the reply to cluase (b) above.

### STATEMENT.

Showing the Progress on Jambadahalla Reservoir Project from 1957-58 to 1964-65 (up to 12—64).

| *Sl. No.* | *Year* | *Grants allotted.* | *Expenditure incurred.* |
|---|---|---|---|
| 1. | 1958-59 | .. | 5,717 |
| 2. | 1959-60 | 2,50,000 | 1,17,817 |
| 3. | 1960-61 | 4,00,000 | 3,56,906 |
| 4. | 1961-62 | 6,57,000 | 6,52,886 |
| 5. | 1962-63 | 15,00,000 | 18,01,508 |
| 6. | 1963-64 | 18,50,000 | 18,66,591 |
| 7. | 1964-65 | 10,00,000 | 6,35,908 |